

INTRODUCTION

This Biannual Update on Multimodal Transportation Projects details the information for bicycle and pedestrian projects within Leon County that are currently under design, under construction, or that have been completed within the calendar year. Projects are organized by their implementing agency. There are currently five agencies funding and constructing transportation improvements in Leon County, including the City of Tallahassee, Leon County, Blueprint2000, Capital Region Transportation Planning Agency, and the Florida Department of Transportation.

For more information on the Biannual Update or any of the projects contained within this report, please contact the Tallahassee-Leon County Planning Department at (850) 891-6400.

Biannual Update on Multimodal Projects | City of Tallahassee | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
STATUS: Under Design as of December 31, 2018						
Alachua Avenue	Magnolia to Short Street	Sidewalk	South	Capital Improvements	2019	Design almost complete
Branch Street	Tharpe to W 10th Avenue	Sidewalk	East	Capital Improvements	2019	Design almost complete
FAMU Way Extension - Segment 3	Gamble Road to Lake Bradford Road	Bike/Ped Improvements	Both	Capital Improvements	2019	Construction to begin summer 2019
Glenview Drive	Meridian to Thomasville	Sidewalk	South	Capital Improvements	2019	Construction to begin spring 2019
Iamonia Street	Roberts to Levy Avenue	Sidewalk	West	Capital Improvements	2019	Design almost complete
Mitchell Avenue	Ann Dr to Betton Road	Sidewalk	West	Capital Improvements - Prioritized Sidewalks	2019	Construction to begin summer 2019
Oakland Avenue	South Monroe Street to Meridian Street	Sidewalk	North/South	Capital Improvements - Prioritized Sidewalks	2018	Design complete
Palmetto Street	MLK to Adams Street	Sidewalk	North	Capital Improvements - Prioritized Sidewalks	2018	Design complete
Paul Russell Road	Monday Street to Apalachee Parkway	Sidewalk	West	Capital Improvements - Prioritized Sidewalks	TBD	
Polk Drive	South Monroe Street to Orange Avenue	Sidewalk	South	Capital Improvements - Prioritized Sidewalks	2019	Construction to begin summer 2019
Putnam Drive	South Monroe Street to Country Club Drive	Sidewalk	Monroe - Meridian, North; Monroe - Country Club Drive, South	Capital Improvements - Prioritized Sidewalks	2018	Monroe to Meridian complete/Meridian to Country club to begin construction summer 2019
Railroad Avenue	FAMU Way to Gaines Street	Sidewalk & Bike Lanes	West	Capital Improvements	2020	
Rankin Avenue	Roberts Avenue to Roswell Drive	Sidewalk	East	Capital Improvements	2019	Design almost complete
Richview Road	Apalachee Parkway to Springforest Road	Sidewalk & Bike Lanes	Both	Capital Improvements	2020	60% plans
South Macomb Street	Gaines Street to St. Francis	Sidewalk	TBD	Capital Improvements	TBD	
Volusia Street	NW Corner of Volusia and Old Bainbridge	Sidewalk/Intersection	Northwest	Capital Improvements	TBD	
Weems Road Extension	Mahan Drive to Automotive Way	Multi-use path	West/South	Capital Improvements	2019	Construction to begin spring 2019
Weems Road Improvement Phase II	CSX to Mahan Drive	Multi-use path	East	Capital Improvements	2019	Construction to begin summer 2019
Yaeger Street	East of South Meridian Street	Sidewalk	North	Capital Improvements	TBD	

Biannual Update on Multimodal Projects | City of Tallahassee | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
STATUS: Under Construction as of December 31, 2018						
N/A						
STATUS: Completed as of December 31, 2018						
City Hall - Perimeter ADA Rehabilitation	Perimeter of City Hall	Sidewalk	Both	Capital Improvements	2018	Complete
Downtown - University Protected Bike Lanes	St. Augustine and Pensacola Street between S. Macomb Street and S. Adams Street	Protected Bike Lanes	N westbound - S Eastbound	Capital Improvements	2016	
Downtown - University Protected Bike Lanes	S. Adams between Madison Street and W Van Buren Street	Protected Bike Lanes	Both	Capital Improvements	2016	
FAMU Way Extension - Segment 1	Martin Luther King Jr Blvd to Pinellas Street	Bike/Ped Improvements	Both	Capital Improvements	2016	
FAMU Way Extension - Segment 2	Pinellas Street to Gamble Road	Bike/Ped Improvements	Both	Capital Improvements	2018	Complete
Flipper Street	Campbell Street to Okaloosa Street	Sidewalk	West	Capital Improvements/ Safe Routes to Schools	2017	
Gaines Street North Bicycle Boulevard	Woodward to Gay Street	Bicycle Boulevard	N/A	Capital Improvements	2016	
Gaines Street South Bicycle Boulevard	Stone Valley Way Alignment	Bicycle Boulevard	N/A	Capital Improvements	2016	
Lafayette Paseo	Indianhead Dr./Service Road	Sidewalk	South	Capital Improvements	2017	
Lonnbladh Road Improvements - Phase II	Capital Circle NE to Greer	Sidewalk	Both	Capital Improvements	2016	
Lorene Street	Madison to St. Augustine	Sidewalk	Both	Capital Improvements	2017	
Magnolia Drive Multi-Use Trail Phase 6	Adams to Monroe	Sidewalk/Roadway	Both	Blueprint IA	2018	Complete
North Ridge Road Sidewalks	Creek to Toucan	Sidewalk	West	Starmetro - Nova 2010	2016	
Seventh Avenue West	Monroe Street to Duval Street	Sidewalk	North	Capital Improvements	2017	
Shamrock Drive	Shannon Lakes to Tralee	Sidewalk	North/East	Capital Improvements - Prioritized Sidewalks	2017	
Sixth Avenue East	Thomasville to Mitchell	Sidewalk	Varies	Capital Improvements	2017	

Biannual Update on Multimodal Projects | Leon County | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Funded Amount	Funding Source	Notes
STATUS: Under Design as of December 31, 2018								
Chaires Cross Road	Green Oak Dr. to Capitola Road	Sidewalk	West/South	Capital Projects	N/A	\$298,000	Leon County	The sidewalk has been completed from Green Oak Drive to the eastern entrance of the Chaires Elementary School. The remaining section from the School entrance to CSX Railroad is under design.
Chadwick Way - Sidewalk	Bull Headley Road to Deer Lake Road	Sidewalk	North	SRTS	2017		Leon County	Under construction. Estimated completion date April 2019.
Crowder Road @ US 27 (N Monroe Street)	East Side Monroe Street along Crowder Road	Turn Lane Addition, Sidewalk	S/W North Side	Capital Projects	2018		Lon County	Turn lane addition, 6 foot sidewalk on north side from US 27 to CVS Entrance At 90% Design
Crowder Road Sidewalk	CVS Entrance to Indian Mounds Road	Sidewalk	TBD	Community Sidewalk Enhancement	TBD		Leon County	Plans currently at 60%
Gadsden Street - Sidewalk	6th Avenue to 8th Avenue	Sidewalk	East	Community Sidewalk Enhancement	TBD		Leon County	Scoping Project
Magnolia Phase II - Multi-use Trail	Pontiac Drive to Diamond Street	Multiuse Trail	South & East	Capital Projects	2017	3.7 Million	BP2000, COT, Leon County	10 foot Multiuse Trail, Roadway Reconstruction, Waster and Sewer upgrade
N. Monroe Street	Harriet Drive to Clara Key Drive	Sidewalk	East	SRTS	TBD		FDOT	FDOT to complete design and construction
Old St. Augustine Road	Old St. Augustine & Blair Stone Road Intersection	Intersection Improvement to add turn lane	TBD	Capital Projects	TBD		Leon County	Sidewalks will be added. Plans currently at 60%. Currently working on Utility Coordination
Old St. Augustine Road - Sidewalk	Lafayette Street to Paul Russell Road (excluding intersection)	Sidewalk	North & South	Community Sidewalk Enhancement	TBD		Leon County	Lafayette St. to Blair Stone Road - SW on South Side Blair Stone Road to Paul Russell SW on North Side Currently at 60% Design, may require considerable easement acquisition
Tharpe Street	Capital Circle NW to Ocala Road	Bicycle and Pedestrian Improvements	Both	Capital Projects	N/A	Unfunded	TBD	Construction is unfunded
Tram Road - Sidewalk	Gaile Ave. to Crossing Rocks Trail	Sidewalk	South	Community Sidewalk Enhancement	2018		Leon County	6 foot sidewalk along south side of Tram Road
Woodville Highway	Natural Bridge Road to Hickory Lane	Sidewalk	East	SRTS	2017		Leon County	6 foot sidewalk east side of Woodville Hwy.

Biannual Update on Multimodal Projects | Leon County | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Completion Date	Funded Amount	Funding Source	Notes
STATUS: Under Construction as of December 31, 2018								
Bannerman Road	Thomasville Road to Meridian Road	Widening and Bicycle and Pedestrian Improvements	Both	Capital Projects	N/A	\$999,037	Bannerman Shopping Center Developer and Sales Tax Extension	The first section (800 - 900 feet west of Quail Commons) has been completed. Remainder of Bannerman improvements will be funded by new sale tax which goes into effect 2020.
STATUS: Completed as of December 31, 2018								
Old Bainbridge Road	Pullen Road Intersection	Roundabout with Pedestrian Improvements	N/A	Capital Projects	2016	TBD	Leon County	Sidewalk has been built along Pullen from intersection to 300' west.
Lakeview Drive Improvements	From S. Lake Bradford Road to 3567 Lakeview Drive	Drainage Improvements and Roadway Reconstruction	N/A	Capital Improvements	2016	\$749,760	Leon County	Completed
Lonnie Road - Sidewalk	Torchmark Ln to Dempsey Mayo Rd	Sidewalk	West	SRTS	2017		Leon County	Completed
Old Bainbridge Road Sidewalk	7th Avenue to Volusia Street	Sidewalk	West/South	STRS	TBD		Leon County	Completed
Natural Bridge Road - Sidewalk	Woodville Hwy to Taff Road	Sidewalk	North	SRTS	2018		Leon County	Completed
Magnolia Drive Phase I	Meridian Road to Pontiac Drive	Multiuse Trail - 10'	South	Capital Projects	2017	2.1 Million	FDOT, City & Leon County	Completed
N. Monroe Street	Sessions Drive to Bus Stop	Sidewalk	West	Sidewalk	2017		Leon County	Completed
Timberlane Road	Deer Lane to Meridian Road	Sidewalk	South		2016		Leon County	Completed

Biannual Update on Multimodal Projects | **Blueprint Intergovernmental Agency** | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Funded Amount	Funding Source	Notes
STATUS: Under Design as of December 31, 2018								
Magnolia Drive Multi-Use Trail	Phase 3 Circle Dr. to Apalachee Parkway	Multi Use Trail	West	Blueprint	2019	\$680,000	Local Sales Tax	Redesign and incorproation of underground utilities is underway; Right-of-way acquisition is underway and construction is anticipated to begin Fall 2019
Magnolia Drive Multi-Use Trail	Phase 4 S. Meridian St. to S. Monroe St.	Multi Use Trail	TBD	Blueprint	2019	\$765,000	Local Sales Tax	Redesign and incorproation of underground utilities is underway; Right-of-way acquisition is underway and construction is anticipated to begin Fall 2019
Capital Cascades Trail - Segment 3D	Cleveland St. to Central Drainage Ditch	Multi Use Trail	N/A	Blueprint	2019		Local Sales Tax	Construction Letting Scheduled Spring 2019
Capital Circle NWSW - W1	Crawfordville Rd. to Orange Ave	PD&E	N/A	Blueprint	2016	\$4.5M*	Local Sales Tax	PD&E Accepted by FHWA January 2016
Capital Circle Southwest	Springhill Road to Orange Avenue	Roadway with Multi Use Trail	TBD	Blueprint	2022			Partner project with FDOT; Design complete; Right-of-way acquisition underway; Construction funded in FY 2022
Capital Circle Southwest	Crawfordville Road to Springhill Road	Roadway with Multi Use Trail	TBD	Blueprint	2024			Partner Project with FDOT; Design complete; Right-of-way acquisition funded from FY 2018 - FY 2022; Construction funded in FY 2024
STATUS: Under Construction as of December 31, 2018								
N/A								
Completed as of December 31, 2018								
Capital Cascades Connector Bridge	South Adams Street to Gadsden Street	Pedestrian Bridge and Multi-Use Trail	N/A	Blueprint	2016	\$5,300,000	FDOT, Local Sales Tax, CRTPA	Grand Opening 16
Capital Cascades Trail - Segment 3B	Clevelend Street to Martin Luther King Jr. Boulevard	Stormwater Pond/Conveyance and Bike/Ped Improvements	North & South	Blueprint	2016	\$9,000,000	Local Sales Tax	Project complete other than permit closeout and as-builts
Capital Cascades Trail - Segment 3C	Pinellas to west of Gamble Street roundabout	Multi Use Trail	N/A	Blueprint	2018		Local Sales Tax	Grand Opening August 2018
N2 - Capital Circle Northwest/Southwest	North of Orange Avenue to US 90	Highway Widening including Bike/Ped Improvements and Wetland Mitigation	Both	Blueprint	July 2018	\$60,599,077.26	Local Sales Tax, FDOT, FHWA	Transfer to FDOT scheduled for July 2018
Magnolia Drive Multi-Use Trail	Phase I Meridian St. to Pontiac Dr.	Multi Use Trail	South	Blueprint	2016	\$620,000	FDOT, Local Sales Tax	
Magnolia Drive Multi-Use Trail	Phase 6 S. Monroe St. to S. Adams St.	Multi Use Trail	N&S	Blueprint	2017	\$800,000	Local Sales Tax	

Biannual Update on Multimodal Projects | Capital Region Transportation Planning Agency | June - December 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Funding Source	Notes
STATUS: Planning Study, PD&E, Pre-Engineering as of December 31, 2018							
Capital Cascade Trail (Segment 4)	Springhill Road to Mill Street/St. Marks Trail	Shared Use Path	N/A	N/A	2020	BP & Other	Page 295, CRTPA TIP.
Smith Creek Road	CR 375 Smith Creek Rd from NF-320 to South of Fire Dept	Bike Lanes	N/A	N/A	2019	Eastern Federal Lands Grant awarded by the Federal Highway Administration	This project was amended into the TIP at the December 18 CRTPA meeting. Page 73, CRTPA TIP.
STATUS: Under Design as of December 31, 2018							
Woodville Highway	Gaile to Paul Russell	ROW funded in 2020; seeking CST funding	Both	RMP	2019	FDOT	FDOT Page D-10, CRTPA TIP.
STATUS: Under Construction as of December 1, 2018							
Apalachee Parkway	Magnolia Drive Intersection	Addition of Crosswalk	East	Intersection Improvement	2019	N/A	
Coastal Trail West (Capital City to the Sea Trail)	Tower Road to Wakulla High School	Shared Use Path	N/A	RMP	2018	N/A	Page 295, CRTPA TIP.
STATUS: Complete as of December 31, 2018							
Ochlockonee Bay Trail	Sopchoppy to Mashers sand Park (Wakulla County)	Bicycle Improvements	N/A	RMP	2017		Bicycle trail connecting Sopchoppy to Mashers Sands Park, following CR 372, Surf Road (Wakulla County)
North Monroe Street	Tharpe Street to Seventh Avenue	Medians/ Pedestrian Improvements	N/A	RMP	2017	FDOT/Federal	Construction complete March 2017; landscaping to be completed July 2017; landscape lighting to be added in mid-2019
Sixth Avenue (East)	Monroe Street to Gadsden Street	Design/Construction for Bike/Ped Improvements	Both	RMP	2017	FDOT	Project Complete

Biannual Update on Multimodal Projects | Florida Department of Transportation | January - June 2018

Roadway	Segment	Project Type	Road Side (If Applicable)	Improvement Program	Anticipated Start Date	Notes
STATUS: Under Design as of December 31, 2018						
Apalachee Parkway	Magnolia Drive Intersection	Addition of Crosswalk	East	Intersection Improvement	2018	
Capital Circle NWSW - W1	Crawfordville Rd. to Orange Ave.	Addition of lanes and reconstruction (will include sidewalks and sidepath)	N/A	Capital Projects	TBD	#415782-9
Capital Circle NWSW - W1	Springhill Rd. to Springhill Rd.	Addition of lanes and reconstruction (will include sidewalks and sidepath)	N/A	Capital Projects	TBD	#219749-2
County Road 375 (Smith Creek Road)	South of Fire Dept to SR 20 Blountstown Hwy	Bike Lane/Sidewalk	Both	FHWA Grant	2018	#442060-1
Glenview Drive	North Meridian Rd to Thomasville Road	Sidewalk	South	Capital Projects	2018	#436991-1
North Monroe Street	Clara Kee Blvd to Harriett Drive	Sidewalk	East	Capital Projects	2018	#440383-1
Old Bainbridge Road	US 27 to Gadsden County Line	Add Paved Shoulder	Both	Safety Project	2019	#436621-1 CR 361
STATUS: Under Construction as of December 31, 2018						
N/A						
STATUS: Completed as of December 31, 2018						
6th Avenue	Monroe Street to Gadsden Street & South to Beard Street	Sidewalks	Both	Capital Projects	2017	
7th Avenue	Colonial Drive to Gadsen Street	Sidewalks	North	Capital Projects	2017	
Apalachee Parkway	Monroe Street to Frontage Roads	Sidewalks and Safety Improvements	Both	Resurfacing - Maintenance	2017	Sidewalk safety improvements near FDOT at Lafayette on ramp to Apalachee Pkwy. 430784-1 Title in Work Program: SR 20 From SR 61- E of SR 261.
E. Lafayette Street service road	CSX RR Tunnel to Seminole Drive	Bike Path/Trail	South	N/A	2017	Craig Gavin
Magnolia Drive	South Meridian to Pontiac Drive	Sidewalk	South	Capital Projects	2017	County/Chris Muehlemann (Double Check this)
North Monroe Street	Seventh Avenue to Tharpe Street	Right of Way Acquisition for Pedestrian Improvements and Raised Medians	N/A	Capital Projects	2017	
Orange Avenue	Lake Bradford to Monroe Street	Resurfacing	Both	Resurfacing - Maintenance	2015	Eric Saggars (CONSULTANT - Ask Craig) #426965-1
Orange Avenue	Capital Circle SE to Lake Bradford Road	Sidewalks	North	Capital Projects	2017	
Orchard Pond Greenway Road	Old Bainbridge Road to Meridian Road	New Road Construction	N/A	State Infrastructure Bank/Tolls/Private Funds	2016	Tommy Johns
SR 10 (US 90)	SR 10 (US 90) east of CR 59 to Jefferson County Line	5' Paved Shoulders	Both	Capital Projects	2018	